PLANT PRESTART CHECKLIST

Plant ID / rego		**Date**	
Make / model		**Hours / km**	
Operator		**Licence / ticket**	
Project / site		**Start time**	

Check before every shift. Mark each item OK, Fault or N/A. If a fault makes the plant unsafe, do not use it: tag it out and tell your supervisor.

WALK-AROUND

Check	OK	Fault	N/A
No fluid leaks under machine			
Hoses, fittings and lines			
Tracks / tyres and wheel nuts			
Undercarriage, rollers and idlers			
Boom, arm, pins and bushes			
Guards, covers and panels secure			
Mirrors, windows and cameras			
Lights, beacon, reversing alarm			
Steps, handrails and grab handles			
Decals and load chart legible			

IN THE CAB

Check	OK	Fault	N/A
Seat and seat belt			
ROPS / FOPS undamaged			
Controls and isolation lever work			
Horn			
Gauges and warning lights			
Brakes and park / swing brake			
Fire extinguisher in date			
Operator's manual in cab			
Two-way radio / UHF			
Cab clean, no loose items			

FLUID LEVELS

Check	OK	Fault	N/A
Engine oil			
Coolant			
Hydraulic oil			
Fuel			
AdBlue / DEF (if fitted)			

ATTACHMENTS AND GREASING

Check	OK	Fault	N/A
Bucket, teeth and cutting edge			
Quick hitch and locking pin			
Attachment hoses and couplers			
Hammer / ripper (if fitted)			
Grease points greased			

FAULTS FOUND

Item and fault	Action taken	Reported to

Plant safe to operate? (Yes / No)		**If no, tagged out by**	

SIGN-OFF

Operator name		**Signature**		**Date**	
Supervisor name		**Signature**		**Date**	